

**WINDSOR BOROUGH COUNCIL MEETING
MONDAY January 9, 2023
ENGINEER'S PROJECT UPDATE**

York County CDBG Project- Water Street:

- Project complete – Final payment to Contractor- YCPC Quarterly Report

YCPC – MS 4 Program

- Continue monitoring & improving implemented programs

Existing Erosion Control Basin Improvements (Barclay):

- Pond improvements were stopped by YCCD. Had site meeting with YCCD, DEP, John Barclay, Adam Anderson, York Excavating regarding YCCD inspection report/violation.
- It was determined that an Erosion & Sediment Control plan had to be prepared (By John Barclay's engineer) and submitted to YCCD for review & approval. Site needs to be stabilized. No enforcement action will be taken.
- Walnut Creek basin outfall needs to be converted when utility conflicts are addressed (within the next couple of weeks).
- Finish pond conversion/improvements by July 2023.

Walnut Creek Development

- Phase I Final plan:
 - Revised Letter of Credit has been received.
 - Revised Developer & Stormwater Agreements have been recorded.
 - Site improvements (utilities) continue
- Phase II Final plan:
 - Revised Letter of Credit & Bond have been received.
 - Revised Developer & Stormwater Agreements have been received.
 - Issues/revisions associated with HOP have been addressed.
- Phase III Final Plan:
 - Review/discuss Phase III Final plan at Feb. BC meeting.

2021-2023 CDBG funded project (High Street)

- Proceeding with layout and design, review design ideas (draft preliminary design plan for review at Feb. meeting)

Penn Street / Main Street signalized intersection geometric realignment

- Review Quotes for property appraisals. (Doug)
- Next Steps:
 - Meet with Property owners (early next year)
 - Penn DOT scoping meeting to review geometric design (early next year)
 - Proceed with permitting & grant applications- Next year

South Camp Street Bridge – Approach Improvements:

- Review possible approach improvement options- Meet with Matt on-site (early next year)

Grant Opportunities:

- Researching Grants - Review

GLB&A Project Cost Tracking:

- Will be provided